

MONTHLY SITE UPDATE

Ladysmith Additions & Renovations



ACCOMPLISHMENTS

- Completed Punch List Items of Interior Spaces
- Punch List Created for Exterior Spaces
- Continue to Re-roof the Elementary School
- Wash Exterior Brick Veneer
- Obtain Permanent Occupancy Permit from State

UPCOMING MONTH

- Complete Punch List for Exterior Spaces
- Complete Re-roofing of Elementary School
- Crack Fill and Seal Coat South Driveway
- Continue to Follow Up on Owner Requested Items

BUDGET OVERVIEW

Total Project Cost = \$20,845,365
Remaining Contingency = \$10,000
Percent Complete = 98.00%



Re-roofing of Elementary School (Gym is only area remaining)



Brick Washing Completed and Canopy Over Exterior Door Installed