

MONTHLY SITE UPDATE

Ladysmith Additions & Renovations



ACCOMPLISHMENTS

- Media Center slab on grade poured
- Drywall is complete in Existing Library
- Demolition of Buildings 4 and 7 complete
- Framing continues in Building 7
- Existing site utilities removed, rerouted and installed
- Continuing base coarse of new parking lot
- Foundation for timber canopy in courtyard installed
- Corridor between cafeteria and existing gym demolished
- Continue electrical and mechanical demo and rough-ins
- Re-roofing has started
- Drain tile installation at exterior perimeter

UPCOMING MONTH

- Precast concrete walls at new Gym to be installed
- Steel at new gym addition to be installed
- Structural framing at Media Center addition
- Continue electrical and mechanical demo and rough-ins
- Demo of hallway finishes, bathrooms, and locker rooms
- Paint, ceilings, flooring installed in previous library area
- Paving and striping of the new parking lot
- Fire sprinkler piping to be installed
- Football field lighting to be replaced
- Football bleachers/press box to be replaced
- Re-roofing to continue at MS/HS and Elementary
- Continue drain tile installation

BUDGET OVERVIEW

Total Project Cost = \$20,845,365

Remaining Contingency = \$450,000

Percent Complete = 20.00%



KRAUS-ANDERSON®



Drywall and Door Frames in Previous Library Area



Installing Base Course for New Asphalt Parking Lot




Slab at Media Center Poured and Joints Cut



Foundation for Timber Canopy in Courtyard



Drain Tile Installation



Framing in Building 7