

MONTHLY SITE UPDATE

Ladysmith Additions & Renovations



ACCOMPLISHMENTS

- Asbestos Abatement Ongoing
- West Side Haul Road Installed
- Demolition complete in Existing Library
- Fully Excavated for Media Center Addition
- Continuing Excavation and Utility Relocation at Gym Addition
- Poured Concrete Footings at Media Center Addition

UPCOMING MONTH

- Pour Concrete Foundation Walls at Media Center Addition
- Pour Concrete Footings at Gym Addition
- Frame and Begin Drywall for Classroom Walls at Existing Library
- Demo Exterior Wall at Existing Library for Media Center Addition Connection
- Backfill Media Center Excavation and Pour Slab-on-Grade

BUDGET OVERVIEW

Total Project Cost = \$20,845,365
Remaining Contingency = \$600,000
Percent Complete = 5.00%



Storm Sewer Installation



Asphalt Demolition at Gym Addition



Existing Library Demolition Complete



Media Center Footings Poured



Media Center Footings Formed