

# MONTHLY SITE UPDATE

Ladysmith Additions & Renovations



## ACCOMPLISHMENTS

- Punch List Developed for Interior Spaces
- Cafeteria Courtyard Pavilion Installed
- Existing Gym Entrance Canopy Installed
- Continue Installing Ceraclad in Cafeteria Courtyard
- Continue Re-roofing of Elementary School

## UPCOMING MONTH

- Final Pave and Stripe South Parking Lot and Driveway
- Touch-up Miscellaneous Site-work and Landscaping
- Sheet Metal Roof the Cafeteria Courtyard Pavilion
- Sheet Metal Roof the Existing Gym Entrance Canopy
- Complete Building Interior Punch List
- Perform Building Exterior Punch List
- Complete Re-roofing of Elementary School

## BUDGET OVERVIEW

Total Project Cost = \$20,845,365  
Remaining Contingency = \$25,000  
Percent Complete = 95.00%



Ceraclad Wall Finish in the Cafeteria Courtyard



Cafeteria Courtyard Pavilion Installed



Wayfinding Panel Signage Installed