

MONTHLY SITE UPDATE

Ladysmith Additions & Renovations



ACCOMPLISHMENTS

- Media center construction complete
- Media center furniture moved in
- Media center cleaned
- Gym addition electrical rough-ins complete
- Gym addition equipment installed
- Gym addition wood flooring started
- Batting cage moved into new gym
- Lockers and benches replaced in locker rooms
- Solid surfaces installed

UPCOMING MONTH

- Continue electrical and mechanical fixture installs
- Complete wood flooring in gym addition
- Complete construction in gym addition
- Final clean gym addition
- Move library materials into Media Center
- Replace ceiling in auditorium
- Install new carpet in auditorium
- Replace fixed seating in auditorium
- Install sound controls in auditorium

BUDGET OVERVIEW

Total Project Cost = \$20,845,365
Remaining Contingency = \$60,000
Percent Complete = 90.00%




Wrapping columns with vinyl teak



Gym equipment hung in gym addition



Replacing existing lockers and benches



Solid surface counter tops and sills installed



Electrical and Gym Equipment activities in gym addition



Laying carpet tile in media center addition