

# MONTHLY SITE UPDATE

## Ladysmith Additions & Renovations



### ACCOMPLISHMENTS

- [-Security Doors Magnetic Hold-opens Installed](#)
- [-Auditorium Ceiling Completed](#)
- [-Ladysmith "L" Logo\(s\) Installed](#)
- [-Door Thresholds and Transitions Installed](#)
- [-Softball Dugout Benches Installed](#)
- [-Begin Re-roofing of Elementary School](#)

### UPCOMING MONTH

- Final Pave and Stripe South Parking Lot and Driveway
- Touch-up Miscellaneous Site-work and Landscaping
- Install Cafeteria Courtyard Pavilion
- Perform Building Interior Punch List
- Continue Re-roofing of Elementary School

### BUDGET OVERVIEW

Total Project Cost = \$20,845,365  
Remaining Contingency = \$50,000  
Percent Complete = 93.00%



Ladysmith Logos Installed



Auditorium Ceiling Completed



Installed Magnetic Hold-opens on Security Doors



New window installed at Room 410 - Conference



Stair Tread Flooring Finishes Installed



Roofing Work at Ladysmith Elementary