

# MONTHLY SITE UPDATE

## Ladysmith Additions & Renovations



### ACCOMPLISHMENTS

- Mold Inspection of LES and LMHS is complete
- Media Center foundation walls poured and backfilled/compacted
- Framing complete in Existing Library, Electrical and Mechanical rough-ins ongoing
- New Gym footings and foundation walls poured
- Masonry Firewall at Media Center Installed

### UPCOMING MONTH

- Backfilling of New Gym Foundation Walls
- Connect Underground Utilities at New Gym Area
- Continue Electrical and Mechanical Demo and Rough-ins
- Reworking of Roof at Media Center Connection
- Pour Media Center Slab on Grade
- Begin Demolition of Existing Classrooms and Hallways in Buildings 4 & 7
- Re-roofing to begin on LES
- Existing Football Stadium Lighting to be Removed

### BUDGET OVERVIEW

Total Project Cost = \$20,845,365

Remaining Contingency = \$600,000

Percent Complete = 10.00%





Media Center Foundation Walls Backfilled/Compacted



Media Center Firewall



New Gym Foundation Walls Poured



Electrical and Mechanical Rough-ins at Existing Library



Framing at Existing Library/Media Center



Excavation at New Corridor