

# MONTHLY SITE UPDATE

## Ladysmith Additions & Renovations



### ACCOMPLISHMENTS

- Media Center Ceraclad exterior siding is being installed
- Media Center bay windows are installed
- Media Center drywall and taping is being completed
- Gym addition overhead MEPF is installed
- Gym addition corridor is dried in
- Softball dugouts are being installed
- Patched damaged asphalt paving at north driveway
- Completed all exterior concrete flatwork
- Trenched existing electrical from existing gym to cafeteria
- Trenched new gas line to generator location

### UPCOMING MONTH

- Continue electrical and mechanical rough-ins
- Continue electrical and mechanical fixture installs
- Start re-roofing activities at Ladysmith Elementary
- Install gym equipment at Gym addition
- Continue to hang doors at new additions
- Paint Gym addition and start painting Media Center addition
- Continue to install glazing at interior windows
- Tuck-point and wash existing brick veneer

### BUDGET OVERVIEW

Total Project Cost = \$20,845,365  
Remaining Contingency = \$105,000  
Percent Complete = 80.00%



Drywall being installed at Media Center addition



Building envelope dried-in at Gym addition corridor



Existing electrical lines trenched from existing gym to cafeteria



Gas line being trenched to serve new generator



Concrete flatwork being completed at Gym addition



Softball dugouts are being installed