

# MONTHLY SITE UPDATE

## Ladysmith Additions & Renovations



### ACCOMPLISHMENTS

- Media Center brick veneer is installed
- Media Center clerestory windows are installed
- Gym addition mechanical room is complete
- Gym addition floor slab has been poured
- Gym addition corridor roof is complete
- Gym addition corridor floor slab has been poured
- Paved binder course for south parking lot/driveway
- Replaced all scheduled roof top units
- Media Center addition framing complete
- Corrected outstanding punch list items

### UPCOMING MONTH

- Continue electrical and mechanical rough-ins
- Continue electrical and mechanical fixture installs
- Complete re-roofing at all locations at HS/MS
- Begin re-roofing at Ladysmith Elementary
- Paving and striping of south side parking lot in Spring
- Continue to hang doors at new additions
- Continue to install windows
- Drywall media center interior walls
- Tuck-point and wash existing brick veneer

### BUDGET OVERVIEW

Total Project Cost = \$20,845,365  
Remaining Contingency = \$165,000  
Percent Complete = 75.00%





Brick veneer being installed at Media Center addition



Slab floor poured in Gym addition corridor



Exterior sheathing and vapor barrier and clerestory windows complete at Media Center



Binder course being installed for asphalt pavement at south parking lot/drive lanes



Trash enclosure wall replaced



Entrance to gym addition corridor installed